

CENTRAL INTELLIGENCE AGENCY

INFORMATION REPORT

This Document contains information affecting the National Defense of the United States, within the meaning of Title 18, Sections 793 and 794, of the U.S. Code, as amended. Its transmission or revelation of its contents to or receipt by an unauthorized person is prohibited by law. The reproduction of this form is prohibited.

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1 COUNTRY East Germany REPORT Summary of the Investment Report **SUBJECT** DATE DISTR. 19 January 1954 of HV Schiffbau for July 1953 NO. OF PAGES DATE OF INFO. REQUIREMENT NO. RD 25X1 PLACE ACQUIRED REFERENCES This is UNEVALUATED Information THE SOURCE EVALUATIONS IN THIS REPORT ARE DEFINITIVE. THE APPRAISAL OF CONTENT IS TENTATIVE.
(FOR KEY SEE REVERSE) 25X1

l. Investment Plan of HV Schiffbau

a. Status as of 25 July 1953.

Figures for the previous month are given in parentheses.

Description	Planned OOO DME	Actual 000 DME	% of Fulfillment
HV - Total	44,109 (36,385) 36,505.8 (29,004	.) 42.1 (33.5)
Main installations	42,081 (34,966) 35,073.8 (28,017	(34.3)
Subsidiary installations	2,028 (1,419)	1,432 (986.9)	27.3 (19.3)
Cultural services	45 (20)	63.9 (40)	10.1 (6.3)
Social services - adult	571 (395)	504.4 (399)	37.4 (29.6)
Health	261 (138)	37.8 (12)	5.5 (1.8)
Youth Services	878 (607)	575.7 (320)	25.8 (15.1)
Youth and Sport	2 73 (259	250.2 (214.8)	72.5 (65)

25 YEAR RE-REVIEW

	STATE	x	ARMY	ж	NAVY	х	AIR	x	FBI	AEC	ORR	Ev	x	
(Note: Jackson Distribution Indicated By WW. Elist Distribution By Willy)														

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1

_ 2 _

b. Status of the HV Main Projects

Warnowwerft	14,712	(12,289)	12,942	(10,791)	52	(43.4)
Mathias - Thesenwerft	11,985	(9,650)	13,172.5	(10,792)	50.5	(39.1)
Neptunwerft	4,259	(3,239)	1,756.3	(1,239)	20	(14.1)
Werft Gehlsdorf	2,087	(1,619)	962.7	(273)	20.9	(5.9)
Volkswerft Stralsund	2,553	(2,422)	2,656.6	(2,405)	81.9	(74.1)

c. Production Development Capacity

Product, both new construction and refitting	31 12.52 Capacity as of 000 DME	Capacity increase through investment since 31.12.52 000 DME	Planned total 31,12,55 000 DME
High seas vessels	263,179	27,000	340.991.2
Fishing vessels	237,128	18,211	292,882
Pontoons	12,800	500	14,400

d. Amount of Difference of Actual below Planned Totals

·	OOO DME	% of Fulfillment	Installation
HV - Total	7,603.2 (7,381)	82.5 (80)	Warnowwerft, Neptunwerft,
Main installations	7,007.2 (6,949)	83.5 (80.5)	Werft Rosslan, Shiffbau Strelsund, Yachtwerft Berlin, Werften Rothensee, Gehlsdorf, Uebigau, Oderberg, Fuerstenberg, Rechlin, Schiffsmontage Rostock, Schiffselektrik Rostock, Schiffsbauversuchs- Anstalt Potsdam.
Subsidiary installa	tions 596 (432.1)	70.5 (69.5)	
Cultural services	GAA.	142 (200)	1124
Social services - a	dult 66.6 (-)	89 (100.1)	Warnowwerft Warnemuende, Werft Rosslau.
Health	223.2 (125.6)	14.4 (9)	Neptunwerft Rostock, Volkswerft Stralsund.
Youth services	302.3 (286.5)	65.8 (52.5)	Thesenwerft Wismar, Volkswerft Stralsund, Werft Rosslau
Youth and Sport	22.8 (44.2)	92 (83)	•

SECRET/CONTROL - U.S. OFFICIALS ONLY

25**X**1

- 3 -

2. Summarized Analysis of Actual HV Production as of 25 July 1953 compared with Planned Production.

- a. The details of production given in paragraph la refer to the old budget figures disregarding the statutory reduction in investment costs of 6% and the progress made in investment projects in July 1953 under TDM 100; so that the percentage achievement is higher, even based on the old undiminished budget. Moreover, the progress made on single items has been slowed down on account of the measures introduced in June 1953 to curtail the budget.
- b. The provisions in the new budget for investment projects have met with difficulties in the DIB on account of missing plans already approved. These investment holders are at the moment busy drawing up new plans, including the plans for completion. Until these new plans have been drawn up, when the HV will have new target figures, a general picture of the achievement of the new investment plans cannot be drawn.
- c. A meeting proposed by the Ministry between 17 and 29 August 1953 with the investment holders, on the feasibility of achieving the new plans was considered injudicious as the investment holders would only be disturbed in their task of drawing up investment plans and the final date of completion of these plans would be delayed. Therefore, no review of the progress of plans in the light of the reduced investment plan can be given as of 25 August 1953.
- d. A reduction in HV investment plans is not anticipated in the subsidiary installations.
- e. (1) In the plan dealing with social installations, an 11% achievement of TDM 66.6 was caused by the Warnowwerft Warmemunde plans not being available until the middle of June, owing to the late arrival of documents from the technical constructional designing office (Bautechnischen Entwurfsburo) in Rostock. This meant that work could not start as planned. In the Rosslau dockyard the planned work was delayed because the necessary deck plates were not delivered on time. The delayed completion will be made good in the course of the year.
 - (2) The health installations plan has a backlog of 86.6% with TDM 223.2.
 - (3) At the Neptunwerft, Rostock, work could not begin at the time planned as the doctor and the Rostock Health Office could not agree on the plans drawn up by the works' technical constructional planning office, so these plans had to be changed. It is hoped the delay will be made good during the course of the planning year.
 - (4) The Volkswerft Stralsund could not start the children's nursery as planned because the technical construction designs were not delivered until July. The delay in the Volkswerft Stralsund, due to late delivery of designs by the Planning Office, has been made good to some extent. The rest should be made good during the planning year.
 - (5) The Youth Plan shows a backlog of 34.2% with TDM 302.3.
 - (6) The Mathias-Thesenwerft Wismar has a backlog because the estimate of money needed for the work according to the designs and assessed by the Bau-Union Wismar was insufficient. The difference was not available and the designs had to be altered.

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1

- 4 -

- (7) The backlog at the Rosslau yard was caused by Bau-Union Bitterfeld, which did not have the steel for concrete work ready in time. The backlog will be made good by introducing three shifts as agreed with the Bau-Union.
- (8) In the Youth and Sport section of the plan as seen in paragraph ld, there is a backlog of 8% with TDM 22.8. An actual backlog does not exist in the plans as this refers to backlogs in projects under TDM 100 for which no report by investment holders was necessary for July 1953.
- f. Owing to the reduction in the budget, the lack of labor forces and heavy building apparatus which occurred in the preceding months has been offset by the investment holders.
- g. Seamless pipes, steel pipes, screwed pipes, rail materials, crane engines are in short supply and the plan is thus, in general, delayed. Attempts will be made to dispose of these shortages in materials by instructions to the offices responsible.